

# Horizontal Sterilizer Post Installation Quality Inspection Checklist

## Construction

### AUTOMATED UNITS

Is the final e-stop test conducted?

Yes

No

Na

Is automation working in the right manner?

Yes

No

Na

Are there any outstanding issues?

Yes

No

Na

Additional comments

textarea

Signature

SIGNATURE

### AUTOMATION

Is alignment inspected?

Yes

No

Na

Are units leveled?

☐ Yes☐ No☐ Na

Are doors operating smoothly?

☐ Yes☐ No☐ Na

Is there any leakage while the unit is in operation?

☐ Yes☐ No☐ Na

Are customer cycles added?

☐ Yes☐ No☐ Na

Is printer operation verified?

☐ Yes☐ No☐ Na

Is the final e-stop test conducted?

☐ Yes☐ No☐ Na

What is the recorded cycle count?

☐ Yes☐ No☐ Na

## GENERAL

Add photo of load site

UPLOAD

Add photos of unload side

UPLOAD

Is visual inspection done?

☐

Yes

☐

No

☐

Na

Is there damage to the unit?

☐

Yes

☐

No

☐

Na

Add a photo of the damage, if yes

UPLOAD

Are units placed per drawing as per specification?

☐

Yes

☐

No

☐

Na

Are the units leveled?

☐

Yes

☐

No

☐

Na

Is an experienced person assigned for the repair of damages?

☐

Yes

☐

No

☐

Na

Is seismic anchoring performed as directed?

☐

Yes

☐

No

☐

Na

Are doors inspected for alignment?

☐

Yes

☐

No

☐

Na

Is the door latch working properly?

☐

Yes

☐

No

☐

Na

Is there any binding during open and close?

Is the switch protection plate installed?

## INSPECTION OF PANELS AND TRIM

Are airlines installed and routed properly?

Are all connections well installed?

## UTILITIES

Is DI water connected and routed properly?

Is cold water connected and routed properly?

Is compressed air connected and routed properly?

Is electrical connection in the right manner?

Is the power cord routed properly?

☐ Yes☐ No☐ Na

Is the drain positioned in a way that water does not splash out from the sink?

☐ Yes☐ No☐ Na

Is PRV piping done?

☐ Yes☐ No☐ Na

Is the steam connection working?

☐ Yes☐ No☐ Na