Washer Disinfector Post Installation Quality Inspection Checklist

Construction

AUTOMATED UNITS	
Is the final stop test conducted?	
Is unit automation working properly?	
Are racks load and unload checked?	
Additional comments textarea	
Signature	SIGNATURE
Date	DATE
2017-01-01	

AUTOMATION

Is alignment inspected?

Yes No Na
Are units leveled?
Are all grounds connected between the conveyor sections?
Are wheel guards installed? Yes No Na
Are doors operating in a smooth manner?
Are control panels mounted? Yes No Na
Are control panels working well? Yes No Na
Is there any foaming? Yes No Na
Are there any leaks? Yes No Na

Is the final stop test conducted?

Yes No Na
Are customer cycles added? Yes No Na
What is the unit cycle count recorded?
Are units verified with printer operation?
GENERAL
Add photo of load site
Add photos of unload side
Is visual inspection done? Yes No Na
Is there damage to the unit?
Add photos of the damage, if yes
Are units placed per drawing as per specification?

Yes No Na
Are the units leveled?
Is an experienced person assigned for the repair of damages?
Is Seismic anchoring performed as directed?
Are doors inspected for alignment?
Is the door latch working properly? Yes No Na
Is there any binding during open and close? Yes No Na
Is the switch protection plate installed? Yes No Na
INSPECTION OF PANELS AND TRIM
Are all panels and trims installed in the right manner?

Are all components well installed?

Yes No Na

UTILITIES

Is PRV piping done? Yes No Na Is DI water connected and routed properly? Yes No Na Is cold water connected and routed properly? No Yes Na Is compressed air connected and routed properly? Yes No Να Is electrical connection in the right manner? Yes No Na Is the power cord routed properly? Yes No Na Is the drain positioned in a way that water does not splash out from the sink? No Yes Na

Is there a manual disconnect for non plug units?

