

Fire Safety Drill – Petrol King Checklist

Construction & Infrastructure

COMPLIANCE

Is the daily equipment checklist completed and all equipment in working order?

Yes

No

WATER DEPLOYMENT DRILL

Close suction hose valve within 5 seconds (record actual if NO).

Yes

No

Open pressure hose valve within 5 seconds (record actual if NO).

Yes

No

Open main tank supply valve within 5 seconds (record actual if NO).

Yes

No

Open fuel valve within 5 seconds (record actual if NO).

Yes

No

Prime fuel within 5 seconds (record actual if NO).

Yes

No

Apply choke within 5 seconds (record actual if NO).

Yes

No

Set throttle to start position within 5 seconds (record actual if NO).

Yes

No

Switch engine ON within 5 seconds (record actual if NO).

Yes

No

Pull start engine within 30 seconds (record actual if NO).

Yes

No

Gradually close choke within 5 seconds (record actual if NO).

Yes

No

Increase throttle as needed within 5 seconds (record actual if NO).

Yes

No

Roll out pressure hose within 30 seconds (record actual if NO).

Yes

No

Engage nozzle within 5 seconds (record actual if NO).

Yes

No

Are 6x Fire Beaters available?

Yes

No

Are 4x Rake Hoes available?

Yes

No

Are 4x Backpack Pumps available?

Yes

No

WATER RETRACTION DRILL

Disengage nozzle within 5 seconds (record actual if NO).

Yes

No

Throttle down within 10 seconds (record actual if NO).

Yes

No

Switch engine OFF within 5 seconds (record actual if NO).

Yes

No

Close fuel valve within 5 seconds (record actual if NO).

Yes

No

Open nozzle, release pressure, and close within 5 seconds (record actual if NO).

Yes

No

Reel up pressure hose within 120 seconds (record actual if NO).

Yes

No